

Construction Update

August/September 2011

St. Albert Trail Rehabilitation

- The paving of the traffic circle, from 117 Avenue to 122 Avenue was completed on August 29, 2011.
- EPCOR is scheduled to complete the re-alignment of the traffic signals on the evening of September 2, 2011, at which time the traffic circle will be completely closed.
- During the week of September 12, the road concrete bus pads are scheduled to be excavated and poured.
- Beginning on September 8 for approximately 4-5 days, crews will begin paving the final lift of asphalt on St. Albert Trail, between 128 Avenue and 136 Avenue. The roadway buspads are to follow the week of September 12.
- The tasks still pending include the multi-use trail on the east side of St. Albert Trail, between 131 Avenue and 132 Avenue and streetlight installation.
- Landscaping on east and west boulevards in ongoing, median scrubs and tree planting are complete.

For additional information, contact:

Kelly Calvez
Project Manager
780-944-7701

