

Terwillegar Drive Expansion - Currently Anticipated Schedule

Subject to further Planning and Design

Stage 1				
Project Description	Concept Planning	Preliminary Design	Detailed Design	Construction
Terwillegar Drive Expressway - Rabbit Hill Road to Whitemud Drive	COMPLETE	COMPLETE	COMPLETE	Underway (2022 Completion)
Terwillegar Drive Expressway - Anthony Henday Drive to Rabbit Hill Road	COMPLETE	COMPLETE	Underway (2021 Completion)	2021 - 2023
Stage 2				
Whitemud Drive / Terwillegar Drive Interchange Upgrades	COMPLETE	Underway (2021 completion)	2021 - 2022	2022/2023 ¹
Whitemud Drive Upgrades	COMPLETE	Underway (2021 completion)	2021 - 2022	2022/2023 ¹
Rainbow Valley Bridges - Rehabilitation / Widening	COMPLETE	Underway (2021 completion)	2021 - 2022	2022/2023 ¹
142 Street Pedestrian/Cyclist Bridge	Underway (2021 Completion)	2021 - 2022	2022/2023 ²	2025 ³
Stage 3				
Anthony Henday Drive Interchange Upgrades	2021	2021 - 2022	2022-2023	2023/2024 ¹

1. Anticipated start of construction. Construction schedule to be refined during preliminary and detailed design.

2. Anticipated start of detailed design. Actual start of detailed design to be determined based on coordination with the Rainbow Valley Bridges - Rehabilitation /Widening project.

3. Anticipated start of construction. Construction schedule to be refined during preliminary and detailed design. Gap between detailed design and construction due to coordination requirements with the Rainbow Valley Bridges - Rehabilitation / Widening project.