

Terwillegar Drive Expansion - Currently Anticipated Schedule

Subject to further Planning and Design

Stage 1				
Project Description	Concept Planning	Preliminary Design	Detailed Design	Construction
Terwillegar Drive Expressway - Rabbit Hill Road to Whitemud Drive	COMPLETE	COMPLETE	COMPLETE	Underway (2022 Completion)
Terwillegar Drive Expressway - Anthony Henday Drive to Rabbit Hill Road	COMPLETE	COMPLETE	Underway (2021 Completion)	2021 - 2023
Stage 2				
Whitemud Drive / Terwillegar Drive Interchange Upgrades	COMPLETE	Underway (2021 completion)	2021 - 2022	2022/2023 ¹
Whitemud Drive Upgrades	COMPLETE	Underway (2021 completion)	2021 - 2022	2022/2023 ¹
Rainbow Valley Bridges - Rehabilitation / Widening	COMPLETE	Underway (2021 completion)	2021 - 2022	2022/2023 ¹
142 Street Pedestrian/Cyclist Bridge	Underway (2021 Completion)	2021	2022	2023/2024 ¹
Stage 3				
Anthony Henday Drive Interchange Upgrades	2021 (Underway)	2021 - 2022	2022-2023	2023/2024 ¹

1. Anticipated start of construction. Construction schedule to be refined during preliminary and detailed design.