

Construction Update

August 2012

97 Street Rehabilitation

- Work is ongoing and is expected to be complete by the end of September 2012.

- Paving of the intersection at 137 Avenue has been added to the project scope. Scheduled to begin on August 25, the paving will be done at night and is expected to last approximately 10 days.

[Traffic Flow Notification - Intersection of 97 Street and 137 Avenue](#)

- Completion of the asphalt tie-ins to the side streets on 97 Street, south of 137 Avenue, will be starting in August and should be completed by the first week of September.

- Land acquisition and the design of the bus bay north of 135 Avenue is not yet complete. Consequently, no scheduled completion date is available at this time.

For additional information, contact:

Wayne Squires
Wayne.Squires@edmonton.ca
780-423-5544

