

## Construction Update

AUGUST 2012

### 108 Street & 99 Avenue Streetscape

- Completion of 108 Street, 99 Avenue to Jasper Avenue, is scheduled for 2012 however the section of 99 Avenue, from 107 Street to 109 Street, will occur in 2013 due to the work being carried out on the Provincial site.
- Removal and replacement of the walk on both sides of 108 Street, 100 Avenue to Jasper Avenue, has been completed.
- The walk on the east side of 108 Street between Jasper Avenue and 102 Avenue will be poured the week of August 13 and removals of the remaining section, between 102 Avenue and 103 Avenue began on August 7.
- The crosswalk and the raised planters at mid-block between 99 Avenue and 100 Avenue is complete and granite pavers will be completed August 11.

**For additional information, contact:**

Gordon Mitchell  
Gordon.Mitchell@edmonton.ca  
780-944-5662