

ESTIMATED **YELLOWHEAD TRAIL FREEWAY** CONVERSION PROGRAM SCHEDULE



PROJECT DESCRIPTION	CONCEPT PLANNING	PRELIMINARY DESIGN	DETAILED DESIGN	CONSTRUCTION
156 Street to St. Albert Trail	COMPLETE	COMPLETE	COMPLETE	2021–2023
St. Albert Trail to 97 Street	COMPLETE	2021–2022	2022–2023	2023–2027
125A Avenue (97 Street to 82 Street)	COMPLETE	COMPLETE	COMPLETE	COMPLETE
Noise Wall Replacement (97 Street to Fort Road)	COMPLETE	COMPLETE	COMPLETE	2022
Fort Road Widening (YHT to 66 Street)	COMPLETE	COMPLETE	COMPLETE	2021–2023
66 Street Intersection	COMPLETE	2022–2023	2023–2024	2024–2026
Yellowhead Trail East Widening	COMPLETE	COMPLETE	COMPLETE	COMPLETE*

* Overhead signage and landscaping to be completed in 2022