

Construction Update – 12 Avenue West Progress and Upcoming 9 Avenue West Closure

Ledcor recently reached the halfway point for construction on the 12 Avenue intersection west of 111 Street, and work continues to progress well. Despite experiencing record rainfall in June, construction remains on schedule, and **Ledcor anticipates completing the work within the planned 10-week timeframe.**

Work Completed

- Underground utility work at the intersection, including drainage, duct banks and street lighting
- Trackway grading across the intersection

Work Underway

- Rail installation across the intersection began the week of July 6
- Installing traffic signal conduits

Upcoming Work

- Complete the rail crossing
- Finish the remaining roadwork, including gravel, curbs and paving
- Reopen the intersection to traffic

We thank residents and commuters for their continued patience as we complete this transformational project.

12 Avenue West Progress Photos



Aerial view of the 12 Avenue and 111 Street intersection (June 2026)



Aerial view of work zone at 12 Avenue west of 111 Street (June 2026)



Screenshot from a timelapse video of Ledcor crews installing rail across the intersection (July 9, 2026)

Advance Construction Notice - Upcoming Closure of 9 Avenue West

Once [12 Avenue West](#) has fully reopened, Ledcor will implement a **full closure of 9 Avenue west of 111 Street**. This closure is necessary for critical removals, civil drainage, ductbank and utility work, roadwork and trackwork, and is expected to last approximately **10 weeks**.

Further details, including the tentative start date and maps, will be shared in a follow-up notice closer to the closure date.

During the 9 Avenue west closure, motorists will be **detoured to 12 Avenue**. Below are details of this closure and mitigation measures.

- Five traffic lanes will be open at 12 Avenue west:
 - Two eastbound to northbound left-turn lanes
 - One eastbound through/right-turn lane (southbound)
 - Two westbound through lanes into Twin Brooks to support traffic flow and reliable access for emergency vehicles
- The Traffic Operations team will monitor conditions and adjust signal timing or signage where possible.

- Crews will work extended hours and overnight when necessary to complete the work as quickly and safely as possible.
- By completing these closures in 2026, the vast majority of critical work can be finalized at each intersection in the shortest possible time, minimizing the remaining work in future years. **Following this construction season, Leducor does not anticipate any further full closures in the area.**

Questions?

City of Edmonton (Train questions)

Visit: edmonton.ca/capitalsw

Email: lrtprojects@edmonton.ca

Call: LRT Projects Information Centre at 780-496-4874 (voicemail)

Leducor Group of Companies (work questions)

Email: capitalinesouth@ledcor.com

Call: Capital Line South public inquiry line at 780-540-7013 (voicemail)